QC-ABSTRACT

Name of Work:- Renovation and Upgradation of Ambedkar Samudaya Bhavana in Sidartha Nagar in Ward No.16, BBMP, Bangalore

Sl No.	Item	Quantity As Per BOQ	Required No's of tests	Actual No's of tests	Tests
1	PCC 1:3:6	10.76 Cum	1	1	Cement
	PCC 1:4:8	20.05 Cum			Sand, Aggregates
2	Steel	1.58 Tonne	1	1	-
3	M20	22.17 Cum	3	3	Concrete Cube Compressive Strength
4	M25	26.06 Cum	3	3	Concrete Cube Compressive Strength
5	Blocks 6"	106.50 Sqm	1	1	Compressive Strength
6	Blocks 4"	7.60 Sqm	1	1	Compressive strength
7	CPVC Pipe 15mm	15M	1	1	-
8	CPVC Pipe 20mm	152 M	1	1	-
9	CPVC Pipe 25mm	45 M	1	1	-
10	CPVC Pipe 50mm	277 M	1	1	-
11	Brick	-	1	12	-

Cubes

0-5 m^3	1set
6-15 m^3	2set
16-30 m^3	3set
31-50 m^3	4 set

Add 1set for every 50 Cum

CIVIL ONE ENGINEERS & CONSULTANTS

Scanned with CamScanner